

CITY OF CANBY

OFFICIAL 1st AVENUE CONSTRUCTION UPDATE

(WEEK SIX) June 29th – July 5th, 2012

New curbs and sidewalks will be poured between June 29th and July 11th for the segment of NW 1st Avenue between N. Elm and N. Fir Streets. Starting July 10th through July 20th curbs and sidewalks will be poured on NW 1st Avenue between N. Fir and N. Grant Streets.

Grading and paving on NW 1st between N. Elm and N. Fir Streets is scheduled to begin on July 12th and completed by July 18th.

The N. Fir Street intersection will be closed for grading and pouring of concrete from July 5th through July 30th.



Installation of the new storm water system is nearly complete from N. Elm to N. Holly streets. The N. Grant Street intersection and street between Hwy. 99E and NW 2nd Avenue will be closed. The intersection will be closed four to five weeks to allow for demolition and pouring of concrete in the intersection.

A segment of NW 1st Avenue between N. Grant and N. Ivy Streets will be sawcut and trenched for the installation of power conduit starting July 9th through July 16th. The street will be closed during the day for this time.

If you have any questions please call:

- **Jesse Nemec, Project Manager 503-730-8620**
- **Dan Drentlaw, City of Canby 503-266-7001, ext. 212**
- **Jamie Stickel, Main Street Manager 503-266-7001, ext. 272**

For more project information visit the 1st Avenue Weekly Construction Update webpage at www.ci.canby.or.us.