



CITY OF CANBY

OFFICIAL 1st AVENUE CONSTRUCTION UPDATE

(WEEK EIGHT) July 13th, 2012 – July 19, 2012

The intersection at N Grant Street will be closed for approximately 4-5 weeks. The parking lot that runs parallel to N 1st Avenue will be opened at the ends, for traffic to drive through as a temporary road.

On Tuesday, July 17th, concrete will be poured in the intersection at N Fir Street. The curbs from N Fir Street to N Grant Street will be poured starting Wednesday, July 18th. Demolition for the power trench from N Grant Street to N Holly Street and the north side of the parking lot will occur from Friday, July 13th until Tuesday July 17th.

Excavation of N Grant and the preparation of curbs will happen on Friday July 20th. The contractor will pour the curbs at Grant and prep for pouring concrete in the intersection from July 25th until Friday July 27th.



Installation of the sewer and storm drains from N Holly Street to N Ivy Street will begin on Monday, July 16th and continue through Monday, July 23rd. At this time, the contractor will finish installing catch basins.

Since entry from NW 1st Avenue to Canby Utility's payment drop box will be inaccessible, a new one was installed on NW 2nd Avenue utilizing a portion of the parking lot behind City Hall. The payment drop box will stay in place until the construction work is complete. If you want to make a walk-in payment at the Canby Utility office, their front parking lot will remain accessible but vehicle access is only available from NW 2nd Avenue. A payment drop box is also available near the northwest entrance of Cutsforth Thriftway.

If you have any questions please call:

- **Jesse Nemec, Project Manager 503-730-8620**
- **Dan Drentlaw, City of Canby 503-266-7001, ext. 212**
- **Jamie Stickel, Main Street Manager 503-266-7001, ext. 272**

For more project information visit the 1st Avenue Weekly Construction Update webpage at www.ci.canby.or.us.